



PROJECT UPDATE

Gwinnett County DWR has relocated water and sewer facilities in the intersection of Pleasant Hill and Buford Highway. By doing so, GCDWR has complied with GA DOT's August 1, 2006 deadline for completion of utility relocations.

The original construction schedule for this project was approximately eleven months in duration and allowed for completion in February 2007. However, in order to avoid delays to the roadway project, GA DOT asked GCDWR to complete utility relocations by August 1, 2006. GCDWR asked it's low bidder, WL Hailey to find a way to accelerate the construction schedule to meet this deadline. WL Hailey responded by putting together a plan that eliminated over six months of construction activity, which made it possible to achieve this milestone.

As Project Manager, I would like to say thank you to WL Hailey and everyone else who has worked so hard to make this project a success.

James Cook, PE
Gwinnett County Department of Water Resources
Jacobs\Brown and Caldwell Program Management Team
(678) 376-6736 direct
(678) 386-2667 cell
James.Cook@Gwinnettcountry.com